


**City of Longview  
Downtown Corridor Improvements - Phase 3  
Project Schedule**



ID	Task Name	Duration	Start	Finish
1	ECY Grant Schedule			
2	Downtown Corridor Improvements #3	188 days		
3	Submit 100% PS&E for Review	45 days	Fri 12/23/16	Thu 2/23/17
4	Bid Advertisement	11 days	Wed 3/1/17	Wed 3/15/17
5	Bid Opening	0 days	Tue 3/21/17	Tue 3/21/17
6	Bidder Responsibility Checks	1 day	Wed 3/22/17	Wed 3/22/17
7	Award Contract (City Council)	0 days	Thu 3/23/17	Thu 3/23/17
8	Execute Contracts	7 days	Thu 3/23/17	Fri 3/31/17
9	Project Documentation / Submittals	6 days	Thu 3/23/17	Thu 3/30/17
10	Pre-Construction Meeting	0 days	Mon 4/3/17	Mon 4/3/17
11	Notice to Proceed	0 days	Mon 4/10/17	Mon 4/10/17
12	Project Construction	60 days	Mon 4/10/17	Fri 6/30/17
13	Substantial Completion	0 days	Fri 6/30/17	Fri 6/30/17
14	Punchlist Items	11 days	Wed 7/5/17	Wed 7/19/17
15	Physical Completion	0 days	Mon 7/24/17	Mon 7/24/17

